

Detention Pond 1 Improvements
VOCHOA 2014



Photo #5: Finished grading of dam's crest and outslope. Removed the tree stumps, debris, wire fencing, etc. Added clean soil fill.



Photo #6: Installed new concrete culvert and headwalls.



Photo #7: Installed new ditch below outlet culvert. Placed flex-a-mat material across the ditch from pipe to the stream channel.



Photo #8: Installed new ditch below outlet culvert. Placed flex-a-mat material across the ditch from pipe to the stream channel.